## STANDARD TRAFFIC CONTROL NOTES

- 1. VALIDATION: THIS TRAFFIC CONTROL PLAN IS NOT VALID UNTIL WORK DATES ARE APPROVED. THE CONTRACTOR SHALL MAKE APPLICATION TO THE TRAFFIC ENGINEERING SECTION OF THE DEPARTMENT OF PUBLIC WORKS, (ROAD DIVISION, 5469 KEARNY VILLA RD. SECOND FLOOR) MAILING ADDRESS 5555 OVERLAND AVENUE, BUILDING 2. SAN DIEGO CA. 92123, MAIL STATION 0338 FOR A TRAFFIC CONTROL PERMIT THREE WEEKS PRIOR TO COMMENCEMENT OF WORK. THERE IS NO FEE FOR THIS PERMIT.
- 2. **STANDARDS**: THIS TRAFFIC CONTROL PLAN SHALL CONFORM TO THE MOST RECENTLY ADOPTED EDITION OF EACH OF THE FOLLOWING MANUALS.
  - a. MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (MUTCD) 2003 EDITION, AND THE CALIFORNIA SUPPLEMENT
  - b. STANDARD SPECIFICATIONS FOR PUBLIC WORKS CONSTRUCTION ("GREENBOOK"), INCLUDING REGIONAL AMENDMENTS.
- 3. **NOTIFICATIONS**: THE CONTRACTOR SHALL NOTIFY PROPERTY OWNERS AND TENANTS A MINIMUM OF SEVEN (7) WORKING DAYS PRIOR TO CLOSURE OF DRIVEWAYS. THE CONTRACTOR SHALL POST SIGNS NOTIFYING THE PUBLIC A MINIMUM OF SEVEN (7) WORKING DAYS PRIOR TO CLOSURE OF STREETS.

THE CONTRACTOR SHALL NOTIFY THE FOLLOWING AGENCY A MINIMUM OF TWO (2) WORKING DAYS PRIOR TO EXCAVATION, CONSTRUCTION, OR TRAFFIC CONTROL:

## UNDERGROUND SERVICE ALERT (ANY EXCAVATION) 1-800-422-4133

THE CONTRACTOR SHALL NOTIFY THE AFFECTED EMERGENCY SERVICES AT LEAST ONE WEEK IN ADVANCE:

LAKESIDE FIRE PROTECTION DISTRICT

(619) 390-2350

SHERIFF

(858) 565-5262


P (619) 401–2000

- 4. **POSTING NO PARKING SIGNS**. THE CONTRACTOR SHALL POST "TOW-AWAY/NO PARKING" SIGNS TWENTY-FOUR (24) HOURS IN ADVANCE FOR TEMPORARY PARKING REMOVAL. SIGNS SHALL INDICATE SPECIFIC DAYS, DATES, AND TIMES OF RESTRICTIONS.
- 5. **EXCAVATIONS**: EXCEPT AS SHOWN ON THE PLANS, ALL TRENCHES SHALL BE BACKFILLED OR TRENCH—PLATED AT THE END OF EACH WORK DAY. AN ASPHALT RAMP SHALL BE PLACED AROUND EACH TRENCH PLATE TO PREVENT PLATE FROM BEING DISLOCATED. UPON COMPLETION OF EXCAVATION BACKFILL, THE CONTRACTOR SHALL PROVIDE A SATISFACTORY SURFACE FOR TRAFFIC. WHEN CONSTRUCTION OPERATIONS ARE NOT ACTIVELY IN PROGRESS, THE CONTRACTOR SHALL MAINTAIN ALL TRAVELED LANES OPEN TO TRAFFIC.
- 6. RESTORATION OF TRAFFIC CONTROL DEVICES: THE CONTRACTOR SHALL REPAIR OR REPLACE TRAFFIC CONTROL DEVICES (INCLUDING TRAFFIC SIGNS, STRIPING, PAVEMENT MARKERS, PAVEMENT MARKINGS, LEGENDS, CURB MARKINGS, LOOP DETECTORS, C SIGNAL EQUIPMENT, ETC.) DAMAGED OR REMOVED AS RESULT OF OPERATIONS AND NOT DESIGNATED FOR REMOVAL. REPAIRS AND REPLACEMENTS SHALL BE EQUAL TO EXISTING IMPROVEMENTS. LOOP DETECTORS SHALL BE REPLACED WITHIN THREE (3) WORKING DAYS OF COMPLETION OF UNDERGROUND WORK.
- 7. **CHANGES IN WORK**: THE RESIDENT ENGINEER WILL OBSERVE THESE TRAFFIC CONTROL PLANS IN OPERATIONS AND RESERVES THE RIGHT TO MAKE ANY CHANGES AS FIELD CONDITIONS WARRANT. SUCH CHANGES SHALL SUPERSEDE THESE PLANS.

## GENERAL NOTES

ATTENTION IS DIRECTED TO THE POSSIBLE EXISTENCE OF UNDERGROUND UTILITY FACILITIES NOT KNOWN OR IN A LOCATION DIFFERENT FROM THAT WHICH IS SHOWN ON THE PLANS OR IN THE SPECIAL PROVISIONS. THE CONTRACTOR SHALL TAKE STEPS TO ASCERTAIN THE EXACT LOCATION OF ALL UNDERGROUND FACILITIES PRIOR TO PERFORMING WORK THAT MAY DAMAGE SUCH FACILITIES OR INTERFERE WITH THEIR SERVICE. FORTY—EIGHT HOURS BEFORE EXCAVATING, THE CONTRACTOR SHALL VERIFY THE LOCATION OF UNDERGROUND FACILITIES BY CONTACTING UNDERGROUND SERVICE ALERT AT TELEPHONE 1—800—422—4133.

OPERATORS OF GRAVITY SEWER SYSTEMS AND CERTAIN OTHER UTILITIES, WHO ARE NOT MEMBERS OF UNDERGROUND SERVICE ALERT, MUST BE INDIVIDUALLY CONTACTED.



NO SCALE

## SIGN LEGEND ROAL SPEE 3

ROAD WORK
SPEED LIMIT
35

FOR REDUCED PLANS

C17 (35,FT) C17 (35,BK)

ORIGINAL SCALE IS IN INCHES

35 SPEED LIMIT

TRAFFIC FINES
DOUBLED IN
CONSTRUCTION ZONE

C40



DESIGNED

END ROAD WORK

RLC

C31A

G20-2

KEEP



W1-3R







W13-1(25)


W24-1L



W20-1

W24-1R

**5** 







W1-5L

W1-1R







GENERAL CONSTRUCTION NOTES:

W1-3L

R4-7a

WLDCAT CANYON ROAD:
FROM MUTH VALLEY ROAD TO PATA RANCH RD. (53,1005.F)

1 TEMPORARY PAVEMENT SECTION 1:
R=21, T.I.=5.5

- R=21, T.I.=5.5

  A. 3.0" ASPHALT CONCRETE OVER

  8.5" CLASS 2 AGGREGATE BASE OVER

  9.0" NATIVE SUBGRADE COMPACTED TO

  95% RELATIVE COMPACTION.
- B. 6.0" ASPHALT CONCRETE OVER
  12.0" NATIVE SUBGRADE COMPACTED TO
  95% RELATIVE COMPACTION.

WILDCAT CANYON ROAD:
FROM PATA RANCH RD. TO OLD BORONA RD. (51,300 SF)

2 TEMPORARY PAVEMENT SECTION 2:


R=66, T.I.=5.5

A. 3.5" ASPHALT CONCRETE OVER
12.0" NATIVE COMPACTED TO
95% RELATIVE COMPACTION

WILDCAT CANYON ROAD:

W1-5R

- 3 OPTIONAL TEMPORARY PAVEMENT SECTION 3
  IF IMPORT BACKFILL MATERIAL USED:
  R=40, T.I.=5.5
  - A. 3.0" ASPHALT CONCRETE OVER
    5.5" CLASS 2 AGGREGATE BASE OVER
    9.0" NATIVE SUBGRADE COMPACTED TO
    95% RELATIVE COMPACTION.
  - B. 4.5" ASPHALT CONCRETE OVER
    12.0" NATIVE SUBGRADE COMPACTED TO
    95% RELATIVE COMPACTION.



NO SCALE

FIELD REVISIONS

COUNTY OF SAN DIEGO
DEPARTMENT OF PUBLIC WORKS

5555 OVERLAND AVENUE, SAN DIEGO, CA 92123-1295



Katz, Okitsu & Associates

Planning and Engineering

2251 SAN DIEGO AVE., SUITE A-270
SAN DIEGO, CA 92110
TEL: (619) 683-2933 FAX: (619) 683-7982

KOA JOB NUMBER: JA5503

--- PHASE 1A-SHEET 3

STELZER PARK

PLANS PREPARED UNDER THE SUPERVISION OF:

8/30/05

SE R. DE LA GARZA, JR. 05 5936

DATE

WILDCAT CANYON ROAD
IN THE VICINITY OF LAKESIDE
TITLE SHEET FOR TRAFFIC CONTROL

SCALE: HOR. <u>1" = 40'VERT.</u> NONE

W.A. <u>2C1000</u> R.S. <u>826</u>

SHEET <u>54</u> OF <u>83</u> SHEETS

(ADDENDUM NO. 1)

-10HX-D

at Canyon TCP\Design\KOA065

8-30-05