

Valley Center Road Improvements, Phase 2 Banbury Drive to Cole Grade Road

Update #74
July 2009

1 Project Description

In December 2005, the County of San Diego Department of Public Works started Phase 2 of this project. Phase 2 involves improvements 1 mile south of Banbury Drive to Cole Grade Road.

Estimated Project Completion: Scheduled for Late Summer 2009
General Daytime Work Hours: 7:00 am - 4:00 pm*

*Depending on the type of work conducted, hours may vary slightly.

If you have any questions, or would like to receive project updates please contact: DestreeL@CollaborativeServices.biz

2 Upcoming Construction Activity

During the month of July, the contractor is scheduled to perform the following daytime operations:

Segment 1: Valley Center Grade to Woods Valley Road

- Remove and replace asphalt concrete in the southbound lanes that does not meet contract requirements (refer to traffic impacts section)
- Clean storm drains for final inspection
- Adjust existing manhole covers to the new pavement elevation

Segment 2: Woods Valley Road to Old Road

- Install fence and gates
- Install concrete drainage ditches
- Continue underground utility conversions

Segment 3: Old Road to Miller Road

- Install concrete drainage ditches
- Place final asphalt concrete on Old Road and adjacent driveway
- Install square tube railing and metal beam guard railing at Keys Creek Bridge
- Continue underground utility conversions
- Install permanent traffic signal at Lilac Road
- Continue installing lodge pole fence

Segment 4: Miller Road to Cole Grade Road

- Construct sidewalk
- Clean storm drains for final inspection
- Continue underground utility conversions

For all segments, continue maintaining and installing erosion control devices as necessary.

3 Construction Photos



The new Miller Road as it winds down to join Valley Center Road.

4 Construction and Traffic Impacts

Paving Work on July 1, 2009

The contractor will remove and replace asphalt concrete in the southbound lanes between the Valley Center Grade and Woods Valley Road that does not meet contract requirements. The work is scheduled for July 1, 2009 between 7 a.m. and 4 p.m. One of the two southbound lanes will be closed during this operation. Please allow extra time while driving through the area.

General Traffic Control Info

With 4 lanes now open on Valley Center Road, please keep in mind that construction is still in progress. Occasional lane closures will occur during working hours to complete median and shoulder work, but the public will have access to all lanes during non-working hours and weekends.

Please continue to observe the posted speed limit of 35 MPH through the construction zone. Traffic fines are doubled in construction zones. For safety and to avoid penalties, please slow down and use caution when traveling through the construction zone.

Questions? Call 1-619-232-2640

