

CAJON AIR CENTER PLANNED DEVELOPMENT SCHEDULE

Demolition, Clean-up

Completed

Survey Work

Completed

Environmental Assessment / Environmental Impact Report

- | | |
|--|--|
| ○ Technical Reports | Completed |
| Including: Air Quality, Biology, Cultural Resource, Haz Mat, Pollution, Solid Waste, Noise, Socioeconomic, Environmental Justice, Children's Health Risks, Relocation Impact, Traffic, Water Quality & Hydrology | |
| ○ Draft EA/EIR sent to FAA, DPLU, Agencies | Completed |
| ○ Comments from FAA, DPLU, Agencies | Completed |
| ○ Address Comments/Complete Draft | February through April 2008 |
| ○ 45 Day Public Review & Comment | Begin May or June 2008
End June/July 2008 |
| ○ Public Meeting | May or June 2008 |
| ○ Review Public Comments | July and August 2008 |
| ○ Prepare Final EIR/EA | Fall 2008 |
| ○ Request GFDC Recommendation | Fall 2008 |
| ○ County Board Hearing for Certification of Project | November or December 2008 |

Infrastructure Development

- | | |
|--|----------------------------|
| ○ Layout | Completed |
| ○ Initial Design Scope | Completed |
| ○ Design - Request for Statement of Qualifications | February to August 2008 |
| ○ Preliminary Engineering Report | September to November 2008 |
| ○ Design Process | Dec 2008 to December 2009 |
| ○ Advertise and Award | January 2010 to April 2010 |
| ○ Construction | May 2010 to May 2011 |

Request for Proposals Aviation/Hangar Development

- | | |
|---|----------------------------|
| ○ Draft RFP to GFDC for Comment | Fall 2008 |
| ○ Publish | December 2008/January 2009 |
| ○ Deadline for Submittals | June 2009 |
| ○ Select Developers | July 2009 |
| ○ Prepare Leases/CEQA for Selected Developers | August and September 2009 |
| ○ GFDC Recommendation | October 2009 |
| ○ Board Approval of Leases | November or December 2009 |
| ○ Entitlements | January to September 2010 |
| ○ Commencement | October 2010 |
| ○ Construction | October 2010 to May 2011 |

Revised 2/19/2008

All Dates subject to change