REVISED CAJON AIR CENTER PLANNED DEVELOPMENT SCHEDULE

Demolition, Clean-up Completed Apr 2006 **Survey Work Completed July 2006**

Environmental	Impact Report	/Environmental	Assessment
---------------	---------------	----------------	------------

LIIVIIO	nimentai impact neport/Environmentai Assessi	IIICIIL			
0		Completed Jul 2006, Updated 2008			
		ality, Biology, Cultural Resource, Haz Mat, Pollution, Solid Waste, Noise, Socioeconomic, Environmental			
		ustice, Children's Health Risks, Relocation Impact, Traffic, Water Quality & Hydrology			
0	Draft PEIR/EA prepared and sent FAA, DPLU, Ac				
0	Comments from FAA, DPLU, Agencies	Completed Feb 2008			
0	2 nd review by FAA/DPLU	Completed Aug 2008			
0	Complete TAF Variance, Noise Modeling	Completed Sept 2008			
0	Comments from FAA and USFWS on Draft BA	Completed Dec 2008			
0	3 rd FAA Review	Completed Jul 2009			
0	Revise PEIR/EA with FAA comments	Completed Sept 2009			
0	4 th FAA Review	Completed Dec 2009			
0	FAA Regional and Line of Business Review	Completed Mar 2010			
0	Draft for Public Review to FAA (5 th review)	Completed April 2010			
0	FAA requires additional technical studies	Notified Aug 2010			
0	Scoping of additional technical studies required b	y FAA Sept 2010			
0	FAA Grant Application for additional technical stu	dies Oct 2010			
0	Completion of additional technical studies	June 2011			
0	Revised Public review draft to FAA	July 2011			
0	FAA Approves Public Review Draft	Aug 2011			
0	45 Day Public Review & Comment	Sept 2011 to Oct 2011			
0	Review Public Comments/ Prepare Final PEIR/E/	Oct 2011 to Dec 2011			
0	County Policy I-119 Review Complete	Jan 2012			
0	Request GFDC Recommendation	Jan 2012			
0	Final PEIR/EA to FAA	Jan 2012			
0	Finding of No Significant Impact (FONSI) by FAA	Feb 2012			
0	Biological Opinion Issued	Feb 2012			
0	County Board Hearing for Certification of Project	Mar 2012			

Infrastructure Development

0	Layout	Completed Nov 2007
0	Design - Request for Statement of Qualifications	Completed Dec 2008
0	Preliminary Engineering Report	Completed Jun 2009
0	Design Process	Jan 2009 to Jun 2012
0	Advertise and Award Process (depends on funding)	Jun 2012 to Jun 2013
0	Construction(may need multiple phases depending on funding)	Jun 2013 to Jun 2014

Request for Proposals Aviation/Hangar Development

0	Draft Criteria to GFDC for Comment	Nov 2011
0	Draft RFP to GFDC for Comment	Jan 2012
0	RFP to FAA for Concurrence	Feb 2012
0	RFP to GFDC for Recommendation	Mar 2012
0	Publish (must be after Board certifies PEIR/EA)	Apr 2012
0	Deadline for Submittals	Sept 2012
0	Select Developer Semi-finalists	Oct 2012
0	Second Submittal	Feb 2013
0	Select Developers (funding needed to select developers)	Apr 2013

May 2013 to Aug 2013 Prepare Leases / CEQA findings for Board 0

Sep 2013 **GFDC** Recommendation 0 Oct 2013 **Board Approval of Leases** 0

Lessees get building permits, other entitlements Nov 2013 to May 2014 0

Lease Commencement Jun 1, 2014 0

Private Construction Jun 2014 to Jun 2015