REVISED CAJON AIR CENTER PLANNED DEVELOPMENT SCHEDULE

Demolition, Clean-up

Completed Apr 2006

Survey Work

Completed July 2006

Environmental Assessment / Environmental Impact Report

Technical Reports
 Completed July 2006

 Including: Air Quality, Biology, Cultural Resource, Haz Mat, Pollution, Solid Waste, Noise, Socioeconomic, Environmental Justice, Children's Health Risks, Relocation Impact, Traffic, Water Quality & Hydrology

0	Draft EIR/EA prepared	Completed Sep 2007
0	Draft EIR/EA sent to FAA, DPLU, Agencies	Completed Sep 2007
0	Comments from FAA, DPLU, Agencies	Completed Feb 2008
0	Address Comments/Complete Draft	Completed Jun 2008
0	2 nd review by FAA/DPLU	Jul 2008 to Aug 2008
0	Complete TAF Variance, Noise modeling	Jul 2008 to Sep 2008
0	FAA Review (including District, Regional	Oct 2008 to Feb 2009
	and Line Of Dusinses)	

and Line-Of-Business),

o Prepare Draft for Public Review Mar 2009

45 Day Public Review & Comment
 Apr 2009 to May 2009

o Public Meeting Apr 2009

o Review Public Comments/ Prepare Final EIR/EA May 2009 to Jun 2009

o Final FAA review Jul 2009

Finding of No Significant Impact (FONSI) by FAA Aug 2009
 Request GFDC Recommendation Aug 18, 2009

Request GFDC Recommendation Aug 18, 200
 County Board Hearing for Sep 2009
 Certification of Project

Infrastructure Development

Completed Nov 2007 Layout 0 Initial Design Scope Completed Jan 2007 0 Design - Request for Statement of Qualifications Feb 2008 to Sept 2008 0 Preliminary Engineering Report Sep 2008 to Jan 2009 0 **Design Process** Feb 2009 to Dec 2009 0 Advertise and Award Jan 2010 to Jun 2010 0 Construction Jul 2010 to Jun 2011

Request for Proposals Aviation/Hangar Development

O Draft RFP Complete
O Draft to GFDC for Comment
O Publish
O Deadline for Submittals
O Select Developers

O Draft to GFDC for Comment
O Deadline for Submittals
O Select Developers

O Draft to GFDC findings for Board
O Draft RFP Complete
Aug 2009
Aug 2010
Aug 2010
Aug 2009
Aug 2009
Aug 2010

Prepare Leases / CEQA findings for Board
 GFDC Recommendation
 Board Approval of Leases

Apr 2010 to Jul 2010

August 17, 2010

Sep 2010

Lessees get building permits, other entitlements
 Oct 2010 to Mar 2010

Commencement Apr 1, 2011

Construction Apr 2011 to Dec 2011

Revised August 2008

0

0