## CAJON AIR CENTER PLANNED DEVELOPMENT SCHEDULE

**Demolition, Clean-up** 

Completed

**Survey Work** 

Completed

## **Environmental Assessment / Environmental Impact Report**

Technical Reports Completed Including: Air Quality, Biology, Cultural Resource, Haz Mat, Pollution, Solid Waste, Noise, Socioeconomic, Environmental Justice, Children's Health Risks, Relocation Impact, Traffic, Water Quality & Hydrology Draft EIR/EA sent to FAA, DPLU, Agencies Completed 0 Comments from FAA, DPLU, Agencies Completed 0 Address Comments/Complete Draft February through May 2008 0 2<sup>nd</sup> review by FAA/DPLU June 2008 0 45 Day Public Review & Comment Begin July or August 2008 0 End August or Sept 2008 July or August 2008 **Public Meeting** 0 **Review Public Comments** September /October 2008 0 Prepare Final EIR/EA October/November 2008 Request GFDC Recommendation November 2008 0 County Board Hearing for January 2009 0 Certification of Project

## **Infrastructure Development**

0	Layout	Completed
0	Initial Design Scope	Completed
0	Design - Request for Statement of Qualifications	February to August 2008
0	Preliminary Engineering Report	September to November 2008
0	Design Process	Dec 2008 to December 2009
0	Advertise and Award	January 2010 to April 2010
0	Construction	May 2010 to May 2011

## Request for Proposals Aviation/Hangar Development

0 .	Draft RFP to GFDC for Comment	November 2008
0	Publish	February 2009
0	Deadline for Submittals	July 2009
Ο.	Select Developers	August 2009
0	Prepare Leases / CEQA for Selected Developers	September/October 2009
0	GFDC Recommendation	Fall 2009
0	Board Approval of Leases	January 2010
0	Entitlements	January to September 2010
0	Commencement	October 2010
0	Construction	October 2010 to
		May 2011

Revised 5/6/2008 All Dates subject to change